### **THE ITER PROJECT** *IT / ITSO / SDCC Status* **Peter Kroul** – Computing Center Officer

china eu india japan korea russia usa


iter



#### A GENERATIONAL CHALLENGE

United in a common cause: to transform our energy legacy.





### AN INTEGRATED PROJECT

ITER Organization and Domestic Agencies

- Members contribute "in-kind" (80-90%)
- Domestic Agencies
  procure these in-kind
  contributions
- Europe, as host, contributes ~45%
- Non-EU members contribute ~9% each





#### THE ITER MISSION

To demonstrate the scientific and technological feasibility of fusion power for peaceful purposes at industrial scale

To create a controlled "burning" plasma

To achieve  $Q \ge 10$ 






#### **WORKSITE CONSTRUCTION**

Aerial perspective, March 2023





### FIRST SECTOR SUBASSEMBLY

Vacuum Vessel Sector 6 placed on the Sector Sub-Assembly Tool

May-June 2021




# ASSEMBLING THE MACHINE

First complete Vacuum Vessel Sector Module installation

May 2022





#### CHALLENGES OF FIRST-OF-A-KIND COMPONENTS

Leakage identified in thermal shield cooling piping due to chloride stress corrosion.

Repair strategy defined. Accelerated procedure underway to select specialize subcontractors for the repairs.



### CHALLENGES OF FIRST-OF-A-KIND COMPONENTS

Geometric non-conformities found in Vacuum Vessel sector field joints.

Repair strategy defined. Accelerated procedure underway to select specialize subcontractors for the repairs.



#### **ADDRESSING CHALLENGES**

The current ITER cost and schedule "baseline" was set in 2016. Given recent challenges, a review of the baseline is underway, and a new baseline proposal will be presented to the ITER Council in 2024.

Key challenges and considerations include:

- Known delays created by the Covid-19 pandemic and First-of-a-Kind technical challenges.
- Repairs to the Vacuum Vessel sectors and Thermal Shield cooling pipes, as described earlier.
- Ensuring mutual alignment with ASN, the French nuclear safety regulator, on any concerns.
- Ensuring a strong quality culture, project-wide.
- Opportunities to offset future risks by further testing of completed components.
- Adjustments to the scope of First Plasma (the first experimental campaign) or machine design elements that could add efficiency while preserving performance goals.

A new baseline proposal will be presented to the ITER Council in 2024.





#### **ITER Scientific Data and Computing Center**

- The ITER Scientific Data & Computing Center will store, secure, ٠ **process and distribute** the vast amount of data produced by the project.
- Total scientific data rate is expected around 30-50+ GB/sec, Total scientific archive capacity 100-2200 TB/day. Data is expected to be in the **Exabyte scale** around 2035
- Current HPC with 9000 cores and 4.5 PB data onsite and 2 copies offsite in 2 additional external data centers.

#### The ITER Project Requirements state:

Scientific and plant data must be stored outside of the INB platform Computing resources for data processing must be provided (but no "supercomputer" planned) A separate archive must be provided >50 km from the primary storage ITER data output from 100-2200 TB per day







#### **SDCC Construction**

Works completed:

- ✓ Pouring of the slabs
- ✓ Excavation for gutter
- ✓ reinforcement of the chimney stack
- ✓ Foundation of retaining wall
- ✓ Installation of gutters
- ✓ Installation of retaining wall
- $\checkmark$  Pouring of the chimney slab
- Removal of the air conditioners in the IT room
- ✓ Delivery of the water loop
- ✓ Proposed "clean room" ceiling
- Adaptation of the "Transformer and Building" switchboards

Works in progress

- modelling the soil in front of and behind the gutter
- completion of the retaining wall (water drainage basin)



#### **SDCC Construction**

Expected ready for commissioning in mid 2024 Racks to be delivered Q3 Cooling to be finished Q4+

Power installation ongoing


Dual 1 MW power supply – separate transformers, separate generator, mutual cooling and fire protection.

Initially 48 racks with max 22 KW support each.

SDCC will be handled as a clean-room and prepared as such.



## **ITER SDCC Preliminary Future Design**



#### Interxion / Dark Fiber

Currently under installation


Initial link speed at 400 Gbit Expandable to 3.6+ Tbit

Racks ready at Interxion in MRS 3.

Links expected ready May/June

Equipment expected installed and configured June-August

Expected fully operational Q3 2023



## Storage, network and backup/archive tests

Q2 / Q3 IBM ESS replication and copy test from ITER to Marseille.

Q4 Connectivity to GEANT

Q4 First 100 G test via GEANT to ESNET

Q4 eventual 100 G test to AWS via Marseille

All ITER IT backup now on IBM Spectrum Protect in 3 copies. Disk/Disk/Tape

